BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Drilling new Borewell providing and fixing pump motor with electrification at Amruthahallil in Ward No 07, Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	5.00 Lakhs
4	Name Of Contractor	Sri R.S.Thyagaraj
5	Agreement No.	229/16-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/229/16-17 Date: 15.03.2017
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	1073 days
15	Date of recommending time limit applied for	09.05.2019
16	Wheather the original application of contractor is enclosed	— Yes —
17	Balance work remaining to be done	— Nil —

18	Probable time required for completion of remaining work	— Nil —
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	— Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10000/ day fine may be deducted from the bill.
22	Remarks of the EE with the daily rate of penalty proposed	Para (22) may be considered

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone